UST-21 IMPRESSED CURRENT CATHODIC PROTECTION SYSTEM 60-DAY RECORD OF RECTIFER OPERATION

NCDENR

- This form may be utilized to document that the cathodic protection system rectifier is checked for operation at least once every 60 days.
- Checked for operation is taken to mean that it was confirmed the rectifier was receiving power and is "turned-on".
- Any significant variance should be reported to your corrosion professional so that any repairs and/or adjustments necessary can be made.

UST OWNER		UST FACILITY	
Owner Name		Facility Name	Facility ID#:
Street Address		Street Address	
City	State	City	County

IMPRESSED CURRENT RECTIFIER DATA

Rectifier Manufacturer:	Rated DC Output: _____ VOLTS _____ AMPS
Rectifier Model:	Rectifier Serial Number:

What is the 'as designed' or lastly recommended rectifier output? _____ VOLTS _____ AMPS

60-DAY LOG OF RECTIFIER OPERATION

DATE INSPECTED	RECTIFIER TURNED ON?	TAP SETTINGS		DC OUTPUT		HOUR METER	INSPECTOR INITIALS	COMMENTS
		COARSE	FINE	VOLTS	AMPS			